COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS AND DRAINS AT 8TH MAIN AND 3RD CROSS BHUVANESHWARI NAGARA IN WARD NO. 14**

2. Sanctioned Estimate No. & Dt : T-SMC 801/DD/16/15-16 dt 4.1.2016

3. Head of Account which is Chargeable : pw 1721

4. Work Order No. & Dt :

5. Name of Contractor : **SRI. MANJULA . K**

6a. Time stipulated for completion of work : 90 DAYS

b. Delay in execution of work : -- 85 Days

7. Measurement recorded in : M.B. No. 4154

8. Check measurement of the Asst. : M.B. No. 4154 Page No. 415318/D 415320.

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : D. Manjunath Page No. 415318 to 415320

incharge of the work :

10. a) Asst. Engineer D. MANJUNATH

b) Asst. Exe. Engineer RANGASWAMY

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
10-00y	935745-00	—	64255-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

ACCOUNTS SUPTD. (**)**